

## Chapel Hill High School - Homestead Rd Multi Use Path Project #U-4726DE Close-out Items

Issue / Close-out Item	Contract or Self-Perform	Estimated Completion Date	Estimated Cost	Notes
Wetland Reestablishment	Contract	Oct-23	\$ 37,000.00	The wetland included in the project was never established to the satisfaction of NCDEQ. Project permit requires inspection and acceptance by NCDEQ. Reestablishment includes but is not limited to - regrading embankments, replanting vegetation and placement of sod. Replanting to be performed early fall as in accordance with planting best practices.
Tree Planting	Self-Perform	Oct-23	\$ -	Two trees did not survive initial planting. Public Works will replace. Replanting to be performed early fall as in accordance with planting best practices.
Reapply Pavement Markings	Self-Perform	Aug-23	\$ -	Centerline thermoplastic stripe did not adhere to concrete section of path. Public Works to re-stripe using paint.
Bridge Wing Wall Drainage Deficiency	Contract	Aug-23	\$ 75,000.00	The bridge wing wall supports have water seeping through a cold joint in the concrete. An engineered solution has been developed to insert drainage outlets into the walls so long-term degradation does not occur.
Retaining Wall End Caps	Self-Perform	Aug-23	\$ -	One of the segmental block retaining walls located within the project did not get installed with proper end caps. Reinforcement and capping necessary to prevent future erosion.
NCDOT Administrative Costs	n/a	Oct-23	\$ 125,000.00	Estimated at 10% of total project cost
		<b>Total Cost</b>	<b>\$ 237,000.00</b>	